


Moor Hall Primary School

Project Newsletter – December 2018

Balfour Beatty



CONTACT DETAILS:

Darren Holmes, Site Manager 07855438063 Mon-Fri 8.30am-5pm
Darren.holmes@balfourbeatty.com
 Tina Phillips, Liaison Officer 07854199719 Mon-Fri 8.30am-5pm
Tina.phillips@balfourbeatty.com

Project Details

The project involves the construction of a new 2 Storey classroom block including 7 classrooms, a resource room, associated WC's, circulation and plant rooms together with a new build extension to existing kitchen and main hall with new car parking and covered cycle store. Works are progressing well and we are on programme to complete in May 2019

Works carried out so far

- SFS metal external walls and cement board cladding is nearing completion.
- Internal partitions being erected.
- Completion of internal blockwork walls forming stairwells and plant room including fire stopping to tops of walls and partitions.
- 1st fix electrical has progress well and the sand and cement screeding to form floors has commenced.
- The kitchen roof capping has recently been installed along with window and door.

What's coming up

- Completion of internal floor screeding
- Completion of internal partitions
- Continuation of 1st Fix mechanical and electrical services
- Continuation of fire protection works.
- plastering
- External cladding
- Roof abutment works


Progress Photographs



Main extension partitions being formed



Hall extension 1st floor screed complete



Main extension corridor



Internal Fire stopping example

Balfour Beatty & all of our sub-contractors would like to take this opportunity to wish you and your family a

Merry
CHRISMAS and a Happy New Year.