

Moor Hall Primary School Project Newsletter – March 2019

Balfour Beatty



Project Details

The project involves the construction of a new 2 Storey classroom block including 7 classrooms, a resource room, associated WC's, circulation and plant rooms together with a new build extension to existing kitchen and main hall with new car parking and covered cycle store.

Works are progressing well.

Works carried out so far

All windows [except opening used for site access] have been installed. Follow on works including ducting, lagging MF bulkheads, plaster boarding and plaster works are progressing well.

Toilet areas are progressing well on both floors with vinyl flooring laid, IPS back panels installed in readiness for sanitary items. Trough sinks have been installed for viewing regarding boxing in elements.

Roof works and lightning protection works have been completed to enable commencement of scaffold drop which will release areas for completion of cladding.

Window EDPM works have now progressed.

What's coming up

Removal of external scaffold

Commencement of final external works which incorporates

- The installation of the walkway canopy from existing school to the new classroom block
- Installation of the cycle store.
- Reinstatement of playing field
- External landscaping

CONTACT DETAILS:

Darren Holmes, Site Manager 07855438063 Mon-Fri 8.30am-5pm

Darren.holmes@balfourbeatty.com

Tina Phillips, Liaison Officer 07854199719 Mon-Fri 8.30am-5pm

Tina.phillips@balfourbeatty.com