


Moor Hall Primary School Project Newsletter – May 2019

Balfour Beatty



CONTACT DETAILS:

Darren Holmes, Site Manager 07855438063 Mon-Fri 8.30am-5pm

Darren.holmes@balfourbeatty.com

Tina Phillips, Liaison Officer 07854199719 Mon-Fri 8.30am-5pm

Tina.phillips@balfourbeatty.com

Project Details

The project involves the construction of a new 2 Storey classroom block including 7 classrooms, a resource room, associated WC's, circulation and plant rooms together with a new build extension to existing kitchen and main hall with new car parking and covered cycle store.
Works are progressing well.

Works carried out so far

Internal works near completion. Lift installed, folding doors installed, Commissioning completed and awaiting certification. Floor finishes near completion with half landing, lift and entrance matting only items outstanding. Balfour Beatty self-snagging in progress.

1st floor inspected by Mike Cope of Acivico on the 16th April and working through snagging items and ready for sign off. Ground floor inspected on the 10th May.

Electrical snagging by Wayne Gates dated 26th April, awaiting sign off.

Mechanical snagging by Paul Preece.

What's coming up

External, steelwork and roof installed to cycle shelter, timber installed to rear elevation, snagging ongoing.

Hard landscaping works approx. 50% complete, block paving to Hall courtyard and working towards cycle shelter. Ramp to rear entrance ongoing.

Making good of car park and access road planned for 23rd May during half term break.

Moor Hall Primary School

Project Newsletter – May 2019

Balfour Beatty

Progress Photographs




External view from sports field




Typical classroom




Typical classroom



Classroom windows



Bi-fold doors



External ramped entrance